


Completion Report

1	Name of Work	Improvement of drain at 11th cross of Haverock layout in ward no. 14.		
2	Sanctioned Estimate No. & Date	T. sno. 339/12-13 dt 31.01.2013		
3	Head of Account which is Chargeable	P. Code 1731		
4	Instrument Order No. & Date	W. no. 1281 DD/106/13-14 dt 12/8/13		
5	Name of Contractor	C. Nagarathu w. no. 131, DRZM, 8th cross Sapthaswathi Asst.		
6a	Time Stipulated for Completion of work	90 days		
b	Delay in execution of work	49 days		
7	Measurement recorded in	M. B. no. 1719 p. no. 171852-56		
8	check Measurement of the Asst	M. B. no. 1719 p. no. 171852-56		
	Exe. Eng./ Exe. Eng. On			
9	Name of the Office / Official incharge of the work	AEE (DRZ)		
10	a) JUNIOR/ ASST. Eng	D. S. Chandra		
	b) Asst. Exe. Engineer	D. S. Chandra		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
	18.54.00	1733456.00	66544.00	66544.00

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
Ward no. 14



EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-37.


ASSISTANT EXECUTIVE ENGINEER
T. DASARAHALLI SUB-DIVISION
BANGLORE
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಲಿಕೆಯುಂಟು, ಬೆಂಗಳೂರು - 560 073


ಮುಖ್ಯ ಅಧಿಕಾರಿಯರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಾಲಿಕೆಯುಂಟು, ಬೆಂಗಳೂರು.